

Project Update

The Contractor is anticipated to complete all utility installations by end of day Friday (June 10th), with the exception of the water main to be bored under the railroad tracks, **weather permitting**. All properties along Stinson Blvd will be hooked up to the new water system the first part of next week. The Contractor anticipates boring the water main between Wednesday, June 15th and Tuesday, June 21st. Boring of the water main will require access to Stinson Blvd from 37th Ave to be restricted until boring operations have been completed.

The Contractor will continue excavation and grading of the roadway (including installation of the drantile, sand and class 5) south of 40th Ave next week, following with concrete curb and gutter installation from Silver Ln to 39th Ave later in the week, **weather permitting**.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.