

Project Update

The Contractor completed bituminous trail paving and bituminous driveway restoration this week and is anticipating to begin tunneling the new watermain beneath the railroad late next week, **weather permitting**. Stinson Blvd south of 37th Pl will be closed between 37th Ave and 37th Pl beginning late next week and will remain closed until the road has been constructed and paved. The following is an anticipated schedule of upcoming construction activities:

August 15 - 19

- Complete utility installation between 37th Ave and 37th Pl.
- Prepare road base and install drain tile between 37th Ave and 37th Pl.

August 22 - 26

- Install concrete curb and gutter between 37th Ave and 37th Pl.
- Xcel to begin installation of decorative lighting along Stinson Blvd from 37th Ave to Silver La.

August 29 - September 2

- Pave road between 37th Ave and 37th Pl.
- Pavement markings and lane striping on Stinson Blvd from 37th Ave to Silver La.

September 5 - 15

- Place topsoil and seed
- Project Clean up

The City of St. Anthony Village is currently soliciting contractors to construct the concrete sidewalk along the east side of Stinson Blvd from 37th Ave to Silver La with hopes to install the walk late this fall. Although this sidewalk project may appear to be part of the Stinson Blvd reconstruction, this project is in fact a separate project and part of the City's Pedestrian Safety Improvement Program.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.