

Project Update

The Contractor is anticipating to begin tunneling the new watermain beneath the railroad next week, Monday August 15th, **weather permitting**. Stinson Blvd south of 37th Pl will be closed between 37th Ave and 37th Pl beginning Monday and will remain closed until the road has been constructed and paved. The following is an anticipated schedule of upcoming construction activities:

August 15 - 19

- Complete utility installation between 37th Ave and 37th Pl.
- Prepare road base and install drain tile between 37th Ave and 37th Pl.

August 22 - 26

- Install concrete curb and gutter between 37th Ave and 37th Pl.
- Xcel to begin installation of decorative lighting along Stinson Blvd from 37th Ave to Silver La.

August 29 - September 2

- Pave road between 37th Ave and 37th Pl.
- Pavement markings and lane striping on Stinson Blvd from 37th Ave to Silver La.

September 5 - 15

- Place topsoil and seed
- Project Clean up

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.