

# Project Update

The Contractor continued to build the new road section between 37<sup>th</sup> Pl and Silver Ln this week. They anticipate finishing construction of the roadway up to and including the aggregate base by the end of this week. Concrete curb and gutter installation is anticipated on Tuesday of next week, **weather permitting**.

Paving of the roadway is tentatively scheduled to be completed towards the end of next week or into the following week, **weather permitting**. Following paving, Stinson Blvd north of 37<sup>th</sup> Pl will be closed between 37<sup>th</sup> Ave and 37<sup>th</sup> Pl, to allow for tunneling new watermain beneath the railroad.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.