



## 2017 Street and Utility Improvement Project and Appurtenant Work Construction Update #3

### Current Events

A preconstruction meeting with the Contractor was held this week to discuss the anticipated project schedule and phasing. Currently, the Contractor is anticipated to begin construction operations the week of April 3, 2017, within Phase 1, consisting of Maplewood Drive (including adjacent cul-de-sacs) and Chelmsford Road.

The first items will be setting up traffic control signs, tree removals, and installing the temporary water system.

**PLEASE NOTE: Tree removal will be completed throughout the entire project corridor in preparation of the road reconstruction.**

City staff will continue to meet with residents regarding impacts to landscaping, trees, private irrigation, etc. They will provide residents with more detailed information regarding the optional repairs to their individual sanitary sewer services beyond the right-of-way prior to the start of construction operations. A preconstruction newsletter regarding the upcoming construction activities will be mailed to residents this week.

### Future Events

Construction staking will be completed next week to identify the right of way limits at select locations throughout the project corridor in preparation for the gas main replacement. Additionally, next week the Contractor will begin potholing existing utilities prior to the start of construction operations.

### Tips of the Week

- If you have any landscaping items that you would like to save and reinstall yourself after construction please remove these items from the City right-of-way. If you are unsure whether your landscaping items will be impacted by construction, please contact the on-site inspector to schedule a meeting at your residence.
- If you have a lawn irrigation system within the City right-of-way, please mark the location of the sprinkler heads before construction, this will allow the contractor to take precautionary measures to protect your irrigation system or identify where to replace the system if it cannot be avoided. Also, notify the on-site inspector if there is an operational yard light on your property within the City right-of-way.

### Project Contacts

*Onsite Project Rep: Ben Perkey (612) 360-1319*

*Project Manager: Justin Messner (612) 388-9652*

*City Engineer: Todd Hubmer (763) 287-7182*

*Director of Public Works: Jay Hartman (612) 782-3314*