



2017 Street and Utility Improvement Project and Appurtenant Work Construction Update #5

Current Events

CenterPoint has begun relocating the gas main along Maplewood Drive this week and will continue next week throughout the entire project.

Tree removal will begin Friday, April 7th and continue into the week of April 10th. Trees will be removed throughout the entire project area.

The Contractor has “potholed” existing utilities on Maplewood Drive and Skycroft Drive to verify location and elevation.

Future Events

Week of April 10th

The Contractor will start pavement removals along Maplewood Drive beginning within the cul-de-sacs. **If you live in the cul-de-sacs please have your vehicle out by 7:00 AM on April 10th.** This is for your safety and protection of your vehicles.

Temporary water installation will begin on April 10th. The Contractor will coordinate the transfer to temporary water with each resident.

Week of April 17th

The Contractor will begin removal and replacement of sanitary sewer and water main along Maplewood Drive, starting at Highcrest Road and continuing west. This will cause a road closure at this intersection with a posted detour. The closure will begin at **9 AM on April 17th**, weather permitting.

Tips of the Week

- Stay aware of construction operations, vehicles, and equipment.
- Avoid parking on roads under construction.
- In poor weather conditions, avoid driving on roads under construction, if possible.
- Keep a safe distance from construction equipment, even when parked.
- Follow construction signage and posted detours.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314