



## 2017 Street and Utility Improvement Project and Appurtenant Work Construction Update #19

### Current Events

#### Phase I (Maplewood Drive and Chelmsford Road)

The Contractor has completed excavations through the intersection of Maplewood Drive and Skycroft Drive. The next operation, to place sand and gravel to rebuild the roadway section, is to be completed by Friday. Following building the roadway, the Contractor will be installing drain tile from the roadway to the right-of-way line.

#### Phase II (Skycroft Drive)

The Contractor is installing sanitary sewer and services along Skycroft Drive working west towards Penrod Lane.

### Future Events

*Week of July 17<sup>th</sup> (Weather Permitting)*

**CONSTRUCTION EDUCATION EVENT: This event has been rescheduled for 5:00PM on Thursday, July 20<sup>th</sup>. We will be meeting at the park trail entrance located at the intersection of Maplewood Drive and Skycroft Drive.**

#### Phase I (Maplewood Drive and Chelmsford Road)

The Contractor plans to install concrete curb and gutter along Maplewood Drive and Chelmsford Road during this week. These operations are weather dependent. Residents will receive a door hanger notice when schedule is confirmed. Concrete requires a 7 (seven) day cure time before it can be driven on. Beginning Monday at 7:00AM, any vehicles that you will need during this time must be parked on adjacent streets and continue to do so until the concrete has cured and driveway access to your residence is restored. Please be sure to notify Ben Perkey as soon as possible if you are having your entire driveway replaced by a private contractor.

#### Phase II (Skycroft Drive)

The Contractor will continue pipe installation along Skycroft Drive. It is planned that during this week the Contractor will be installing water services and storm sewer.

***With both project phases under construction, please be aware of changing weather conditions and use proper judgement when driving around the project site. It is highly recommended that residents park their vehicles on adjacent streets such as 36<sup>th</sup> Avenue NE, Downers Drive, or the lower parking lot at Central Park located behind the Fire Station.*** Police have been notified that residents will be parking at these locations overnight and will increase patrols throughout the area. Please note, parking outside of the construction area is recommended for your convenience, safety, and to prevent damage to your vehicle.

***If you need vehicle access to your home or are expecting a delivery, please contact Ben Perkey, the Onsite Project Representative, at (612) 360-1319, for assistance.***

### Tips of the Week

- For Phase II, please be sure all irrigation system locations have been marked.
- Please be safe during construction hours. If possible, please avoid driving onsite during this time. The Contractor will do their best to maintain roadway access.
- Please notify any delivery persons that they may need to walk to reach your home.

### Project Contacts

*Onsite Project Rep: Ben Perkey (612) 360-1319*

*Project Manager: Justin Messner (612) 388-9652*

*City Engineer: Todd Hubmer (763) 287-7182*

*Director of Public Works: Jay Hartman (612) 782-3314*