



2017 Street and Utility Improvement Project and Appurtenant Work Construction Update #27

Current Events

Phase I (Maplewood Drive and Chelmsford Road)

The Contractor has begun installation of top soil along the boulevards.

Phase II (Skycroft Drive)

Bituminous roadway paving has been completed in this area.

The concrete crew will be on site Friday to install sidewalk throughout the project. Please note that sidewalks will be installed at both entrances off of Skycroft Drive towards Central Park.

Mill & Overlay (Silver Lake Court)

The milling and overlay of Silver Lake Court is complete. Please avoid driving over any new concrete curb and gutter for 7 days.

Future Events

Week of September 11th (Weather Permitting)

If you are eligible for tree replacement, you must contact Ben Perkey by Monday morning to determine tree type and location.

It is anticipated the paving subcontractor will be on site next week to install bituminous driveways in both phases of the project.

Phase I (Maplewood Drive and Chelmsford Road)

The Contractor will continue turf establishment and restoration.

Phase II (Skycroft Drive)

The Contractor will begin turf establishment and restoration in this area.

Tips of the Week

- Please be sure to have any private contractor coordinate schedules with Ben Perkey
- Please contact Ben Perkey if you there has been damage to your invisible fencing or irrigation system through construction.
- If possible avoid parking vehicles along the roadway of Maplewood Drive during construction hours to allow space for construction vehicles to travel.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314