



Silver Lake Road Flood Reduction Project Project and Appurtenant Work Construction Update #10

Current Events

The Contractor has completed all storm sewer construction on Silver Lake Road and has continued building the road base south of Silver Lane. Due to inclement weather, paving of Silver Lake Road south of Silver Lane has been postponed.

Future Events

Due to inclement weather, the Contractor has rescheduled final roadway patching to be completed mid-week next week (week of July 1st) with the roadway open to all lanes of traffic July 4th, *weather permitting*.

Lane Closures – current through July 3, 2019

Silver Lake Road will allow two-way traffic, with left turn restrictions at Silver Lane, for the duration of the project. To accommodate construction operations, lane shifts are anticipated.

Periodic updates to traffic impacts will be provided throughout the project as they become available.

There will be NO construction activity on Silver Lake Road on Thursday, July 4th, in observance of the Independence Day holiday.

Tips of the Week

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jay Hartman (612) 782-3314