



Silver Lake Road Flood Reduction Project Project and Appurtenant Work Construction Update #11

Current Events

Due to inclement weather, concrete curb and gutter replacement and roadway patching of Silver Lake Road south of Silver Lane has been postponed.

Future Events

The Contractor is anticipated to complete the remaining curb and gutter replacement on Monday, July 8th with final roadway patching to follow. As weather conditions have not been favorable for concrete curb installation, opening of all lanes within Silver Lake Road has been postponed to July 12th, *weather permitting*.

Lane Closures – current through July 12, 2019

Silver Lake Road will allow two-way traffic, with left turn restrictions at Silver Lane, for the duration of the project. To accommodate construction operations, lane shifts are anticipated.

Periodic updates to traffic impacts will be provided throughout the project as they become available.

There will be NO construction activity on Silver Lake Road on Thursday, July 4th, in observance of the Independence Day holiday.

Tips of the Week

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jay Hartman (612) 782-3314