



## Silver Lake Road Flood Reduction Project Project and Appurtenant Work Construction Update #12

### Current Events

The Contractor has completed roadway patching on Silver Lake Road this week, week of July 8<sup>th</sup>. All northbound and southbound lanes are open to traffic.

### Future Events

The Contractor will continue clean up and restoration operations along Silver Lake Road under traffic and no additional closures are anticipated. The signal at Windsor Lane will return to normal operation and the signal at Silver Lane will continue flashing red through next week, week of July 15<sup>th</sup>, to accommodate misc. curb removal and replacement performed by Ramsey County. Once Ramsey County has completed their work, the signal will return to normal operation.

**PLEASE NOTE: the pavement will remain low in anticipation for the Ramsey County mill and overlay improvement along Silver Lake Road scheduled for late August. A wedge has been installed along all sides of the patch to accommodate traffic in the interim.**

### Tips of the Week

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

### Project Contacts

*Project Manager: Katie Koscielak (612) 282-3641*

*City Engineer: Justin Messner (612) 388-9652*

*Director of Public Works: Jay Hartman (612) 782-3314*

*Ramsey County Project Supervisor: Dan Bodelson (651) 248-0173*