



2025 Street Improvement Project Construction Update #7

Current Events

Mill and Overlay Project Area

The Contractor has completed milling the existing pavement and adjustment of manholes along 29th Avenue. 29th Avenue will reopen to traffic by end of day Friday, August 15th for the weekend.

Please Note: The adjustments on the manholes (generally located within the center of the roadway) and gate valves may be up to 2-inches above the milled surface in some areas. Please avoid driving over these structures until final paving has been completed.

The Contractor has completed the milling and paving improvements along Anthony Lane this week, week of August 11th.

Street Reconstruction Project Area (Macalaster Drive)

The Contractor has completed excavation of the roadway in preparation of installation of the roadway daintile system. Installation of the roadway daintile is anticipated to begin Friday, August 15th, weather permitting.

Please Note: The temporary roadway will be the primary access for the apartment complexes and will be maintained throughout construction. The volume of vehicles (and daily garbage truck use) utilizing the temporary roadway during the day has an impact on the rideability. The Contractor will continue to maintain the roadway as feasible during the day (residents should expect delays as the Contractor is continuing to complete the utility work within the roadway) and grade the roadway at the end of each day. Residents needing access, that have concerns with utilizing the temporary roadway, are encouraged to park on adjacent roadways.

Future Events

Mill and Overlay Project Area

The Contractor has scheduled final paving along 29th Avenue on **Tuesday, August 19th**, weather permitting. Because paving of the roadway is highly dependent on weather conditions, changes to this schedule will continue to be updated via doorhangers to residents adjacent to the paving.

39th Avenue is anticipated to begin roadway milling, adjustment of manholes, and roadway paving beginning **Monday, August 18th**. Work along 39th Avenue will require the road to be closed to thru traffic and on street parking will be restricted. Access to businesses adjacent to 39th Avenue will be detoured to Harding Avenue and access to the Holiday gas station will be detoured to the south. The intersection of 39th Avenue and Coolidge Street will remain open to traffic throughout construction.

Street Reconstruction Project Area (Macalaster Drive)

The Contractor will continue with installation of the roadway daintile system the week of August 18th. Following installation of the daintile, the Contractor will begin excavating and constructing the roadway (replacing material with sand and gravel) with curb and gutter tentatively scheduled to be installed later in the week, weather permitting.

Changes in Schedule

Please be aware the construction schedule may change throughout the project as a result of weather conditions or other activities beyond the contractor's control.



2025 Street Improvement Project Construction Update #7 *continued*

Roadway Paving

Before the new pavement is placed, the surface of the existing pavement is covered with a liquid asphalt tack coat to bond the old and new pavements. PLEASE AVOID DRIVING ON THE ROADWAY WHILE FRESH TACK COAT IS ON THE PAVEMENT. Liquid asphalt tack coat will stick to shoes, pet's paws, tires, vehicles and is difficult to remove. In addition, it may splatter on your vehicle and track onto your driveway. Make necessary arrangements so you do not drive on your street until it has been resurfaced.

Freshly placed asphalt pavement is very hot and may not completely cool for a few hours. Please keep children and pets away from the streets during this time. Do not turn your wheels at a stop condition on newly paved road to avoid leaving impressions in the pavement.

As soon as the rollers have made a couple of passes on the fresh asphalt you may drive on it.

Temporary Roadway

The Contractor is responsible for maintaining the temporary roadway during construction. However, during rain events, residents may have difficulties utilizing the roadway until the weather allows for the Contractor to repair the roadway. We encourage residents to check weather conditions regularly and plan accordingly. If a rain event is upcoming, residents are encouraged to park on streets not currently under construction.

Tips of the Week

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Onsite Project Representative: Tommy Michelsen (612) 563-7187

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jeremy Gumke (612) 782-3441