



2018 Street and Utility Improvement Project and Appurtenant Work Construction Update #25 – 11/9/2018

Current Events

The Contractor completed paving the parking bays along Foss Road.

The Contractor finished installing yard drainage storm on Highcrest Road and began grading behind the curb.

Future Events

During the week of November 12th, the Contractor will be grading yard slopes behind the curb.

Also, Century Link will be on-site to relocate cables along Foss Road.

During construction hours (7:00AM – 8:00PM) please do not park on the street, including the Foss Road parking bays, to allow the Contractor room to work. This is for the protection of you, your property, and the Contractor.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- Please be patient with the Contractor as the remaining work behind the curb is being completed. The trucks necessary for hauling material may cause delays on the roadway.
- **If there are items you are concerned about, or that need to be addressed. Please call Ben Perkey to get them on the contractors "to do list" for next spring.**

Items To Be Completed In 2019

- The driveways installed are temporary for the winter
 - A new concrete apron and permanent driveway pavement will be installed on all driveways in 2019
- Sidewalk along the west side of Foss Road
- Final turf establishment
- Final layer of roadway pavement
- Roadway striping

Coming Soon

A Newsletter will be mailed to your residence providing further detail regarding the project status, what is to be completed this year, and what will be completed in 2019.

Project Contacts

Onsite Project Rep: Ben Perkey (612) 360-1319

Project Manager: Justin Messner (612) 388-9652

City Engineer: Todd Hubmer (763) 287-7182

Director of Public Works: Jay Hartman (612) 782-3314