



2016 Street and Utility Improvement Project



Stinson Boulevard

Project Schedule Update

The Contractor is returning to finalize the construction of Stinson Boulevard.

The Contractor's schedule is as follows:

Friday, September 29

- Milling of pavement approach to the railroad tracks.

October 2— October 6

- The Contractor will be rehabilitating and reconstructing storm manholes near the railroad tracks.
- The Sub-Contractor will be paving once all preparation work is complete.

October 9— October 13

- Pavement markings and lane striping will be placed.

Changes to Construction Schedule

Please be aware the construction schedule may change throughout the project as a result of weather conditions or other activities beyond the contractor's control. For any changes in the schedule, please visit the 2016 Street & Utility Improvement Project webpage located under "Projects" on the City of St. Anthony's website at <http://www.savmn.com/>

Safety Tips

- Be cautious when crossing the hot pavement.
- When driving on the road please keep a safe distance from trucks, equipment, and workers.
- Do not park vehicles on roadway while construction operations are taking place.

Email Notifications

Sign up to receive weekly email updates and notification regarding the Stinson Blvd Improvements project by visiting the 2016 Street & Utility Improvement Project webpage located under "Projects" on the City of St. Anthony's website at <http://www.savmn.com/>

Questions?

If you have any questions or concerns, [Justin Messner](#) is the quickest way to receive answers to your questions.

September 26, 2017

Project Contacts

Justin Messner
Project Manager /
Business Liaison
(612) 388-9652

Todd Hubmer
St. Anthony City Engineer
(763) 287-7182

Jay Hartman
St. Anthony Director of
Public Works
(612) 782-3314

Kevin Hansen
Columbia Heights
City Engineer / Director of
Public Works
(763) 706-3700

Additional Information and Tips:

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers.
- Please remind children to stay away from the construction site and equipment.
- Access through the site may change throughout the day as construction progresses, your patience is appreciated.

